



Project Update

KM	Activity along the Lillooet River FSR
KM 48-38	All activities are winding down and equipment will be moved from each project facility to the KM 38 laydown
KM 23-26	Transmission line crews working along right-of-way.
Road Name	Activities associated with Transmission Line (South side)
Lillooet South FSR	KM 2-3: Helicopter pole installation (weather permitting)
Salmon Main	Transmission line clearing and construction ongoing.

Winter 2014/2015 Plan

- By December 10, 2014, CRT-EBC will have demobilized/closed the project for winter.
- Up until December 10, 2014, the Lillooet River FSR (up to KM 49), Pebble Mainline Road (to the camp), Athel Mainline Road (to the intake until November 30) will be snow blowed.
- **The Lillooet River FSR will not be plowed this winter.**
- A skeleton crew will be on site during the winter to maintain the camp infrastructure, mechanic shop and equipment at the KM 38 laydown.
- This crew will be transported from the snowmobile staging area (KM 4.5 or KM 8.5 depending on snow levels) by snowcat to the KM 38 laydown.
- **A snowmobile transition zone will therefore be created along the Lillooet River FSR (leaving a layer of snow on the FSR), to allow for continuous snowmobile access the length of the FSR.**
- The crews will clear snow from the Pebble Mainline Road (to the camp) and will be travelling by vehicle from camp to the KM 38 laydown.
- CRT-EBC will allow a person in need to contact emergency services in town from the camp phone line to assist them but CRT-EBC will not be providing any services/amenities or responses to the public or stakeholders unless under the lead of other agencies (e.g. RCMP, Search and Rescue). Anyone entering the backcountry during the winter/avalanche season must be prepared for all situations and be able to self-rescue.
- March 2015, CRT-EBC will start snow blowing the Lillooet River FSR starting at KM 0 working their way to KM 39, depending on snow levels and avalanche risks. Notification will be posted when this occurs